

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - EOAT - West Godavari District - Package No. AP 22 IX LB 02 -
"Construction of Bridge across Eluru Canal on Road from Chebrolu -
Tallapuram in Unguturu (M) West Godavari District" - Granting of Extension of
Agreement Time upto 31.05.2013 without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 212

Dated:07-02-2013.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt. 17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W10/DEE.III/WG/
AP 22IX-LB02/2010, dated 22-12-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-05-2013 for a period of 270 days without penalty in respect of the bridge work "Construction of Bridge across Eluru Canal on Road from Chebrolu - Tallapuram in Unguturu (M) West Godavari District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to removal of Electric Poles which are located in the alignment of the proposed approach and same have removed and shifted.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), West Godavari District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.